



## **For Immediate Release**

**From: Town of Jackson/Teton County – Jackson Hole Community Pathways**

**Date: March 26, 2015**

**Re: Path 22 East Project – Progress Update**

Contact: Brian Schilling, Town of Jackson/Teton County Pathways Coordinator  
[bschilling@tetonwyo.org](mailto:bschilling@tetonwyo.org)  
307.732.8573 (w), 307.690.9896 (c)

### **West Broadway Sidewalk/Bike Lane Construction Update**

#### **Phase 1 (North Side of West Broadway, North/East Side of WY22 to Spring Gulch Road)**

Construction of Phase 1 was substantially complete last fall, except for a number of minor “punch list” items and the construction in the areas affected by the Budge Drive landslide. Crews will resume work this spring to complete the final punch list items, but the sidewalk construction along the Hillside Building and in front of Walgreens will not be started until after the Budge Landslide mitigation work is completed. Given the uncertainty of the timing for the Budge Landslide work, it is expected that the remaining sidewalk work on the north side of West Broadway will start no earlier than 2016. Teton County will be completing the reconstruction of the Spring Gulch intersection under a separate construction project in the spring and early summer of 2015. This project will extend the partially-completed protected bike lane on WY22 to Spring Gulch Road.

#### **Phase 2 (South Side of West Broadway, South/West Side of WY22 to Spring Gulch Road)**

Construction of Phase 2 began last summer with work focused on replacing the Town of Jackson water line on the east end of the project from the Flat Creek Bridge to Karns Meadow Drive. Crews also completed work on the access driveways and new sidewalk in the eastern portion of the project. Construction is scheduled to resume this spring on April 20th. The contractor plans to have two crews working simultaneously: one crew starting at Karns Meadow Drive and working west on West Broadway towards the “Y” intersection, and the other starting at the Y and working towards Spring Gulch on the

south/west (Cutty's) side of WY22. Construction will concentrate on completing the multiple access driveways and intersections first, and then come back to fill in the new sidewalk and bike lanes. Work is expected to continue throughout the summer and be completed by early October. The proposed schedule for the remainder of the project is posted on the Teton County Pathways website at <http://www.tetonwyo.org/pathwy/topics/wy22-east-segment/252075/> . Questions regarding the construction schedule may be directed to Brian Schilling, Pathways Coordinator for Teton County and the Town of Jackson at 732-8573 or [bschilling@tetonwyo.org](mailto:bschilling@tetonwyo.org).

#####